


**VIBRATORY PLANT TEST CERTIFICATE (MOGENSEN)**

**CUSTOMERS NAME:** Haith Industrial Ltd

**CUSTOMER'S ADDRESS:** Cow House Lane  
 Armthorpe  
 Doncaster  
 South Yorkshire  
 DN3 3EE



**MACHINE TYPE:** SPL 1600/2700-L426

**WORKS ORDER No:** 268020A

VIBRATOR	VIB1	VIB2	THEORETICAL VALUE
VIBRATOR TYPE FITTED	BLz45-42/6	BLz45-42/6	
SERIAL NUMBER	508920	508921	
VOLTAGE DETAILS	400V 3PH 50HZ		
STARTING CURRENT (Amps)	28.60	27.10	44.00
STEADY CURRENT DURING RUNNING (Amps)	5.30	5.20	6.3 Max
TEMPERATURE OF VIBRATOR AFTER TEST (°C)	64.8	70.7	

PLANT			THEORETICAL VALUE
AMBIENT TEMPERATURE (°C)	17.6		
TEST RUNNING PERIOD	4 Hours		
AMPLITUDE (PEAK TO PEAK) (MM)	8.44		8.40
DIRECTION OF VIBRATOR TO HORIZONTAL (°)	45°		
FREQUENCY OF VIBRATION (RPM)			960
SPRING LENGTH (UNLADEN)	FRONT THEORETICAL	REAR THEORETICAL	
(mm)	207	219	
FRONT LH (mm)	209	218	REAR LH (mm)
FRONT RH (mm)	203	223	REAR RH (mm)

TYPE OF CONTROL GEAR SUPPLIED

COMMENTS

SIGNED

G.J.Smith

DATE:

08/08/2017

MOGENSEN  
 HARLAXTON ROAD, GRANTHAM, LINCS, NG31 7SF  
 TEL: (01476) 566301 FAX: (01476) 590145

GEECO FORM NO: 0051

ISSUE: 6

DATE: APR 10